

## **TGL Progress Report( from David Pullen) – Friday 6<sup>th</sup> July**

### **North Porch**

High level defective render removed

Fitted units on site and carcasses being adapted to suit design intent

Drainage/water service route excavated and existing drainage connections exposed. Although the Vestry wash hand basin discharges to an existing gulley opening up has verified what we suspected that this goes to a soakaway rather than foul drain. Options were discussed with Simon Williams and he is to raise *them* with the Building Control Officer (*from Bromley Council*) due to visit today. I will update on this point once we have an agreed solution which is reliant on connection to foul drains in the Crypt if a pumped system is to be avoided.

### **South Transept Narthex**

The area has been stripped out and the physical damp proof membrane installation has started.

Doors and screen have been moved to the Crypt and are fully protected (along with the North Porch doors that were already down there) set off the floor on pallets and with polyethene separation

### **Generally**

The site is neat and tidy.

The electrician has visited and I will meet with him in due course to agree any technical points but as an initial reaction he does not have any major concern.

The mains water leak from the pipe extending beneath the Vestry area in the Crypt has stopped following isolation and the saturated wall is drying out. This was not evident last time I went into the Crypt so the leak has developed relatively recently and as yet we don't what, if anything the pipe served.

*(end)*